



# GREEN LINE EXTENSION PROJECT



**massDOT**  
Massachusetts Department of Transportation



12-December-2016  
MBTA Fiscal & Management Control Board  
and MassDOT Board

# Community and Stakeholder Update

- Held briefing with elected officials November 30<sup>th</sup> to provide update on the status of the project
- Held a community meeting in Somerville on December 7<sup>th</sup> to provide update on the status of procurement, status of FTA activities and to introduce to the public the new Program Manager
- On December 8<sup>th</sup>, City of Somerville Board of Alderman agreed to execute Memorandum of Agreement (MOA) with MassDOT to provide \$50 million in funding
- Met with the Friends of the Community Path to review and discuss their proposal for an extended Path
- Second community meeting to be held in Medford on December 14<sup>th</sup>



# Procurement Status

- Request for Qualifications for construction services to be issued on 12/15
  - Statement of Qualifications due back from potential Design-Build (DB) contractors by January 26<sup>th</sup>
- Developing RFQ/RFP for new professional services contract to support the GLX team
  - New professional services contract to be awarded and in place prior to review of DB proposals



# FTA Status

- New Project Management Plan to be provided to the FTA before the end of the year – last major deliverable prior to the Risk Re-Assessment
- Risk Re-Assessment to be held on January 25<sup>th</sup>
- MBTA and MassDOT expect the first payment of federal CMAQ funds (\$6 million) before the end of the year.

# Questions?