GREEN LINE EXTENSION PROJECT

3668

3668

E.







Agenda

Welcome & Introduction

> Terry McCarthy, MBTA / GLX Stakeholder Engagement

Project Overview

> John Dalton, MBTA / GLX Program Manager

Construction Plans for 2020

T.J. Steinhilber, Structures Manager, GLX-C

MBTA Bus Operations

Melissa Dullea, MBTA

Comments / Questions








GLX Overview







Genesis of GLX Project








4



GLX Project Area







GLX Summary Fact Sheet

- Seven light-rail GLX stations
 - Relocated Lechmere Station
 - 5 on Medford Branch
 - 1 on Union Square Branch
- Conforms with all environmental commitments and committed scope elements as established in the Full Funding Grant Agreement (FFGA)
- Includes a multiuse community path
- Procurement of 24 Green Line light rail vehicles
- Vehicle Maintenance Facility (VMF)
- Program Budget \$2.3Bn







Construction Update

Lechmere Area - Old and New







Construction Update

Red Bridge / Boston Engine Terminal Area







Construction Update

Red Bridge / Fitchburg Viaducts







Lechmere Station & Viaduct Demolition & Replacement







Lechmere Station will be closed to Green Line service for approximately one year beginning Spring of 2020 to remove, rebuild, and relocate a viaduct section and station


- Existing commuter bus routes (69, 80, 87, & 88) will continue to provide service to the existing bus garage at Lechmere Station during Green Line service outage
- Green Line service between Lechmere Station and North Station will be diverted to a replacement bus service
- Weekday average Green Line trips to/from Lechmere Station and Science Park is approximately ~14,000
- Initial estimates indicate 12 to 14 buses will be required during peak periods







Lechmere Station Demolition & New Viaduct Section









Lechmere Project Limits



Green Line Extension (GLX)

Green Line Transformation (GLT)







GLT Lechmere Viaduct Rehabilitation Project



*

Physical Conditions

- The existing railing, deck, and stringer conditions warrant replacement due to extensive chloride intrusion and map cracking of the concrete
- Additional concrete and steel repairs necessary to extend the life of the structure

Strength Requirements

• The structure's current load rating indicates the concrete arches are below statutory requirements, restricting the number of simultaneous revenue vehicles and work cars on the viaduct





Planned Lechmere Viaduct Outreach

Target Audience

- Commuting public
- Neighboring cities/towns (>1M People)
- 84 media outlets
- 29 Hospitals and medical facilities
- 26 Colleges/Universities
- Chamber of Commerce & large employer database
- Regional bus companies
- MBTA ridership (Alerts)

Tactics/Approach

- Variable Message Signs (VMS)
- Reboot Your Route campaign
- Email blasts (More than 7,300 registered recipients)
- MassDOT social media
- Public Service Announcements
- Municipal websites
- News media engagement







Next steps

Alternative service:

- Continue coordination with MassDOT, Boston, and Cambridge on stop location, replacement bus routing, and bus priority feasibility
- Finalize operating party for alternate bus service (MBTA or 3rd party provider) -RFP process underway





TJ Steinhilber – GLXC Structures Discipline Lead

Presentation Overview

- Scope of Work Overview
- Where are we now, where will we be?
- Lechmere Viaduct Gilmore Bridge to East Street
 - Demolition
 - Pier Cap/Structural Steel Installation
 - Superstructure Installation
 - Track Build/Systems Installation/Testing








Construction Plans for 2020 Where are we now?

Three Different Areas

- Lechmere Viaduct Gilmore Bridge to East St.
- Lechmere Viaduct East St. to North First St.
- Lechmere Viaduct North First St. to Water St.








Work to be completed prior to demolition

Lechmere Viaduct – Gilmore Bridge to East Street

- Foundation Prep/Excavation Complete
- Foundations (Micropile) Installation Complete
- Column Installation Largely Complete







Existing Lechmere Viaduct – Gilmore Bridge to Lechmere Station

Work Period # 1 Demolition

- Work will start from Lechmere station towards Gilmore Bridge
- Work Hours
 - Monday through Friday
 - Friday (after rush hour ~ 9PM) through Monday Morning (prior to rush hour ~3 AM)
 - ➢ Outbound lane closures expected, Hwy 28
 - Demolition and haul off






Lechmere Viaduct Demolition / Replacement

Work Period # 1 Demolition

 $_{\odot}$ Work will start from Lechmere Station and work toward Gilmore Bridge









Lechmere Viaduct – Gilmore Bridge to East Street

Work Period # 2 Pier Cap and Structural Steel Installation

- $_{\odot}\,$ Work will start from Charlestown Ave and work towards East Street
- \circ Work Hours
 - Monday through Friday

Performing work to increase weekend work efficiency

Performing grouting and curing activities

Bolting up structural steel, installing decking

Friday (after rush hour ~ 9PM) through Monday Morning (prior to rush hour ~3 AM)

□ Outbound lane closures expected - Hwy 28






Construction Plans for 2020 Lechmere Viaduct – Gilmore Bridge to East Street

Work Period # 2 Pier Cap and Structural Steel Installation

- Once demo is complete, Precast Pier Cap 1-6 Installation begins and cast-inplace Pier Cap 7 begins
- $_{\odot}$ Will start from Charlestown Ave and work towards East Street







Lechmere Viaduct – Gilmore Bridge to East St.

Work Period # 3 Superstructure Construction

- Once Structural steel erection, decking and deck formwork is out in front, superstructure construction will begin.
- $_{\odot}\,$ Will start from Charlestown Ave and work towards East Street
- o General sequence
 - Rebar installation
 - Deck Pour/Cure
 - Parapet Form/Pour/Cure
 - Overhead Catenary System (OCS) Pole Foundation Form/Pour/Cure
 - □ Joint/Waterproof Installation
- Work Hours
 - Monday through Friday
 - Weekends








Lechmere Viaduct – Gilmore Bridge to East St.

Work Period # 3 Superstructure Construction

- Once Structural steel erection, decking and deck formwork is out in front, superstructure construction will begin.
- $_{\odot}$ Will start from Charlestown Ave and work towards East Street







Lechmere Viaduct – Gilmore Bridge to East St.

Work Period # 4 Track Build/Systems Install/Testing

- $_{\odot}$ Will start from Charlestown Ave and work towards East Street
- General sequence
 - Ballast/Track Install
 - □ Systems Infrastructure/Poles
 - Testing
 - □ Service Start
- Work Hours
 - Monday through Friday
 - Weekends








Lechmere Viaduct – Gilmore Bridge to East Street

- Vehicular and Pedestrian Traffic Detour Plan During All Work Periods
- Single Lane Closure (Right Lane Outbound Hwy 28)
 - Vehicular Detour








Construction Plans for 2020 Lechmere Viadcut – Gilmore Bridge to East St.

- Vehicular and Pedestrian Traffic Detour Plan During All Work Periods
- Single Lane Closure (Right Lane Outbound Hwy 28)
 - o Pedestrian Detour








Lechmere Viaduct – Gilmore Bridge to East Street

- Vehicular and Pedestrian Traffic Detour Plan During All Work Periods
- Demolition of Existing Viaduct over Hwy 28, Closure










Construction Plans for 2020 Lechmere Viaduct – Gilmore Bridge to East St.

- Vehicular and Pedestrian Traffic Detour Plan During All Work Periods
- Demolition of Existing Viaduct over Hwy 28 / Closure
 - Pedestrian Detour







Lechmere Viaduct – Gilmore Bridge to East St.

- Vehicular and Pedestrian Traffic Detour Plan During All Work Periods
- Complete Closure of Outbound Hwy 28 (Weekends)
 - o Vehicular Detour
 - Pedestrian Detour will follow same route as previous slide.








Construction Plans for 2020 Lechmere Viaduct – Gilmore Bridge to East St.

- Vehicular and Pedestrian Traffic Detour Plan During All Work Periods
- Complete Closure of Outbound Hwy 28 (Weekends)
 - Vehicular Detour








Lechmere to North Station

Bus Replacement Planning














Lechmere Station Operations

- Bus Routes 69, 80, 87, and 88 continue to follow current routes
- Existing Bus Garage and Operator Facilities to remain until new bus loop and new Lechmere Station are fully functional















Charles River Dam Road











Leverett Circle







Science Park – Proposed Bus Stop







North Station – Proposed Bus Stop









Q & A





