

Green Line Transformation

Construction Project Updates





Week in Review and Lookahead

Friday, January 14, 2022

This past weekend, [Brookline Hills station reopened](#) after the successful completion of the [Brookline Hills Station Accessibility Improvements project](#). This project added amenities for riders, and **delivered upgrades to make the station fully accessible**, bringing the D Branch one step closer to becoming the first completely accessible branch of the Green Line!



Lechmere Viaduct Rehabilitation



[Lechmere Viaduct Rehabilitation Project](#): Strengthen and preserve the 110-year-old viaduct to sustain heavier loads & increased capacity

- ✓ **This Week** | Continued concrete repairs, crack injection, structure cleaning and historic texturing, and mitigating track punchlist. Non-revenue test trains proceeded with running across the viaduct to prepare for integration with the Green Line Extension (GLX)
- **Lookahead** | Complete crack injection, concrete repairs, structure cleaning and historic texturing, and mitigating track punchlist items. Complete restoration efforts of sidewalk and park areas including removal of temporary access walkways. Continue change order work for additional improvement of Science Park Platforms and Emergency Stairway Access Structure. Test trains will carry on with running across the viaduct to prepare for integration with GLX