


## Week in Review and Lookahead Friday, January 28, 2022

As January comes to a close, work for the Red Line Transformation (RLT) Program continues to advance. Read more below about the **Cabot Yard and Maintenance Facility**, and **our Signal Upgrades Project.** 




## Signal Upgrade



Signal Upgrade: Increasing capacity, through reducing headways with modernized signals.

- ✓ This Week | Continued signal system replacement testing from Harvard to Alewife, and facility assessment at JFK and south lines
- Lookahead | Proceed with facility assessment at JFK and south lines, and signal system replacement testing Harvard to Alewife



<u>Cabot Yard:</u> Upgrade the Yard to increase service capacity, replace outdated infrastructure, and enhance safety.

- ✓ This Week | Assembled and prepared special trackwork components for next phase of yard reconstruction, and progressed work on traction power substation
- Lookahead | Continue traction power substation improvements along with preparation work and assembly of special trackwork for next phase of yard and approach track reconstruction



<u>Cabot Maintenance Facility:</u> Modernize the Vehicle Maintenance Facility to improve vehicle maintenance; reducing rider wait times, provide cleaner cars, and deliver safer operations.

- ✓ This Week | Installed electrical, mechanical and architectural finishes for Parts Storage Building. Continued preparation for the next zones in Vehicle Maintenance Facility
- **Lookahead** | Further preparations for the next zones in Vehicle Maintenance Facility, and electrical, mechanical and architectural finishes for Parts Storage Building