


Week in Review and Lookahead

Friday, March 4, 2022

While work continues on our Signal Upgrades project, we are committed to public outreach on all RLT projects - this week, the RLT team distributed flyers and announcements for the upcoming [Codman Yard Public Meeting](#) coming up on March 10th. Read more below




Signal Upgrade




Signal Upgrade: Increasing capacity, through reducing headways with modernized signals.

- ✓ **This Week** | Continued addressing punch list items for signal infrastructure installation and testing at Alewife and Davis. Manufacture and factory acceptance testing of equipment for Park St and Downtown Crossing, and cable installation at Porter. Completed test pits for Ashmont Central Instrument House installation
- **Lookahead** | Commence signal infrastructure installation at Ashmont Central Instrument House. Continue signal system infrastructure testing Harvard to Alewife, signal power installation at Porter and Central and manufacture and factory acceptance testing of equipment for Park St and Downtown Crossing

Cabot Yard and Maintenance Facility Updates



Cabot Yard: Upgrade the Yard to increase service capacity, replace outdated infrastructure, and enhance safety.



Cabot Maintenance Facility: Modernize the Vehicle Maintenance Facility to improve vehicle maintenance; reducing rider wait times, provide cleaner cars, and deliver safer operations