

Red Line Transformation


Construction Project Updates





Week in Review and Lookahead

Friday, March 18, 2022

With a commissioning of the new signal system between Alewife and Davis Stations successfully completed last weekend, progress continues under the [Red Line Transformation \(RLT\) Program](#). Read more about the [Signal Upgrades Project](#) work below




Signal Upgrade




[Signal Upgrade](#): Increasing capacity, through reducing headways with modernized signals.

- ✓ **This Week | Implemented the cutover and commissioning of new signal system Alewife to Davis.** Continued testing at Harvard and infrastructure installation at Central and Harvard. Factory acceptance tested the equipment for Park St and Downtown Crossing. Mobilized for test pits for Ashmont Central Instrument House (CIH) installation
- **Lookahead |** Complete foundation installation for Ashmont CIH. Continue testing and signal infrastructure installation at Central and Harvard and manufacture and factory acceptance testing of equipment for Park St and Downtown Crossing. Commence signal infrastructure installation at Park St

Cabot Yard and Maintenance Facility Updates



Cabot Yard: Upgrade the Yard to increase service capacity, replace outdated infrastructure, and enhance safety.



Cabot Maintenance Facility: Modernize the Vehicle Maintenance Facility to improve vehicle maintenance; reducing rider wait times, provide cleaner cars, and deliver safer operations