

Green Line Transformation

Construction Project Updates



Week in Review and Lookahead

Friday, June 10, 2022

This week, the Green Line Transformation team has been working to prepare for **B Branch track upgrades**, and the **prep work will be complete by the end of today**. This work involved producing rail strings by welding new rails together, which will be installed during the full access closure scheduled for Monday, June 20 – Friday, July 1. Progress also continued on our Orange and Red Line Transformation projects, read below to see the latest updates



Green Line Track Upgrades: Prep Work



- ✓ **This Week** | Crews welded rail strings from June 6 – 10 on the westbound side of Commonwealth Ave near Packards Corner station to prepare for the upcoming **track upgrades** and **Green Line Train Protection System** component installation
- **Lookahead** | The 12-day full access closure on the Green Line's B Branch is scheduled for Monday, June 20- Friday, July 1 to conduct track replacement while also installing Green Line Train Protection System (GLTPS) equipment across the system. Once the closure is complete, the team will have replaced over 3,000 feet of track, 2 units of special track work, and upgraded one intersection and one pedestrian crossing

2022 Construction Schedule

- **B Branch** (Boston College – Kenmore): Monday, June 20 – Friday, July 1
- **C Branch** (Cleveland Circle – Kenmore): Monday, July 11 – Friday, July 22
- **E Branch** (Heath St – Copley): Saturday, August 6 – Sunday, August 21
- **D Branch** (Riverside – Kenmore): Saturday, September 24 – Sunday, October 30