

# Red Line Transformation

## Construction Project Updates




## Week in Review and Lookahead

Friday, July 1, 2022

This week progress continued on [Red Line Transformation](#) projects in design and construction. Read below to learn about our latest updates




### Signal Upgrade




[Signal Upgrade](#): Increasing capacity, through reducing headways with modernized signals.

- ✓ **This Week** | Crews tested signal equipment at Central and Park St. stations. Contractors wired the new signal equipment at Downtown Crossing. Installation of newly delivered cable for the new Central Instrument House (CIH) at Ashmont has also begun
- **Lookahead** | Testing will continue next week at Park St and Central Square. Contractors will continue wiring the new signal equipment at Downtown Crossing and pulling cable for the new CIH at Ashmont. New signal equipment will be delivered to Quincy Adams

## Cabot Yard and Maintenance Facility Updates



[Cabot Yard](#): Upgrade the Yard to increase service capacity, replace outdated infrastructure, and enhance safety.



[Cabot Maintenance Facility](#): Modernize the Vehicle Maintenance Facility to improve vehicle maintenance; reducing rider wait times, provide cleaner cars, and deliver safer operations