

Red Line Transformation

Construction Project Updates




Week in Review and Lookahead

Friday, July 22, 2022

Progress continues on [Red Line Transformation](#) projects in design and construction, including a [signal cutover on the Red Line this weekend](#). Read below to learn about our latest updates



Signal Upgrade



[Signal Upgrade](#): Increasing capacity, through reducing headways with modernized signals.

- ✓ **This Week** | Crews continued testing new signal equipment at Harvard, Central, and Park and continued with the installation of new signal cable at the new signal house at Ashmont station
- **Lookahead** | Crews will perform a cutover of the new signal systems at Porter and Harvard this weekend during a diversion of service

Cabot Yard and Maintenance Facility Updates



32,500 Feet of Track



35%
Completed

50 Units of Special Track



34%
Completed

Traction Power & Signals



32%
Completed

[Cabot Yard:](#) Upgrade the Yard to increase service capacity, replace outdated infrastructure, and enhance safety.




Building Upgrade



30%
Completed

Power Substation




25%
Completed

Car Wash



20%
Completed

Maintenance Bays



30%
Completed

[Cabot Maintenance Facility:](#) Modernize the Vehicle Maintenance Facility to improve vehicle maintenance; reducing rider wait times, provide cleaner cars, and deliver safer operations