

Green Line Transformation

Construction Project Updates



Week in Review and Lookahead

Friday, September 9, 2022

This week, Green Line Transformation teams have been preparing for [Train Protection and Track Upgrades](#) to the D Branch, which are scheduled to begin later this month. Additionally, with [the contract for Type 10 vehicles now awarded](#), these new vehicles will soon enter the design phase. Read below for updates



Green Line Train Protection and Track Upgrades



[Green Line Train Protection and Track Upgrades](#): From June through October, we'll complete over 10,000 feet of track upgrades on the B, C, D, and E branches alongside work on the [Green Line Train Protection System \(GLTPS\)](#)

- ✓ **This Week** | Last week, crews completed adjustments to the power lines on the Lechmere Viaduct, removing a speed restriction, and allowing for faster travel when service resumes Monday, September 19. Preparations continued this week for Train Protection and Track Upgrades to the D Branch, scheduled to begin Saturday, September 24
- **Lookahead** | In preparation for construction on the D Branch, crews will weld rail in the Riverside yard from Monday, September 19 through Friday, September 23, which will not affect service

2022 Construction Schedule

- ✓ **B Branch** (Boston College – Kenmore): Monday, June 20 – Friday, July 1 (**complete**)
- ✓ **C Branch** (Cleveland Circle – Kenmore): Monday, July 11 – Friday, July 22 (**complete**)
- ✓ **E Branch** (Heath St – Copley): Saturday, August 6 – Sunday, August 21 (**complete**)
- **D Branch** (Riverside – Kenmore): Saturday, September 24 – Sunday, October 30