

Green Line Transformation

Construction Project Updates



Week in Review and Lookahead

Friday, September 30, 2022

Construction is underway for the [Green Line Train Protection and Track Upgrades](#) on the D Branch. As we complete the first of three nine-day full access closures, we are finalizing the replacement of over 2,000 feet of track and two pedestrian track crossings at Woodland Station and installing equipment for the [Green Line Train Protection System](#). [Click here to see a video on the work progress](#)



Green Line Train Protection and Track Upgrades



B Branch: June 20 - July 1



C Branch: July 11 - 22



E Branch: August 6 - 21



D Branch: Sep. 24 - Oct. 30

0%

10%

20%

25%

30%

40%

50%

60%

70%

80%

90%

100%

GLTPS Wayside Equipment Installation



10%
Completed

Track Replacement



30%
Completed

Pedestrian Crossing Upgrades



32%
Completed

[Green Line Train Protection and Track Upgrades](#): From June through October, we'll complete over 10,000 feet of track upgrades on the B, C, D, and E branches alongside work on the [Green Line Train Protection System \(GLTPS\)](#)

- ✓ **This Week** | Crews completed rail destressing and thermite welds on the tracks at Woodland Station and replaced the pedestrian track crossings. At Eliot Station, crews welded rail strings to prepare for construction in October, and fiber optic cable installation continued in the Beaconsfield Station area
- **Lookahead** | At Woodland Station, electrical connections and punch list activities will complete. Test trains will operate on Sunday in preparation for service resuming on Monday