Orange Line Transformation

Construction Project Updates




Week in Review and Lookahead Friday, October 28, 2022

This week work continued on **Orange Line Transformation** projects, including Traction Power upgrades and construction at Wellington Yard and Vehicle Maintenance Facility



Traction Power Substations



<u>Traction Power Substations:</u> Modernize the third rail power supply to reduce the risk of service disruptions; develop a power system capable of supporting additional Orange Line service

Installation (0%)

Commissioning

This Week | At Oak Grove crews continue prepping the new floor by scarifying

Installation (2%)

□ Commissioning

Lookahead | Crew will be applying dielectric floor

Installation (42%)

Commissionina

Installation (15%)


Commissionina

Wellington Yard and Maintenance Facility Updates





21,895 Feet of Track



69 Units of Special Track




85%Completed

Traction Power & Signals



Wellington Yard: Upgrade Wellington Yard to increase service capacity, replace outdated infrastructure, and enhance safety.

- ✓ This Week | Upgrades to tracks at the south side of Wellington yard
- Lookahead | Crews will continue with track work and signal testing



<u>Wellington Maintenance Facility:</u> Modernize the Vehicle Maintenance Facility to improve vehicle maintenance; reducing customer wait times, provide cleaner cars, and deliver safer operations.

- ✓ This Week | Crews poured concrete at track 13 and installed vent pipes, electricians worked on the fire alarm, and painters performed touchups between track 14 and 17 at zone 7
- Lookahead | Crews will apply sealer to complete concrete work at track 13