Red Line Transformation

Construction Project Updates



Week in Review and LookaheadFriday, June 9, 2023


Shuttle buses replace **Red Line service** between JFK/ UMass and North Quincy for rail and tie replacement from 8:45 PM to end of service during the week from:

- Tuesday, June 13 Thursday, June 15
- Tuesday, June 20 Thursday, June 22
- Monday, June 26 Thursday, June 29



Signal Upgrades





Signal Upgrades: Increase safety and reliability with modernized signals

✓ **This Week |** Work on the Signal Upgrades project is currently on hold until further notice due to prioritization of other work and MBTA Right of Way access constraints

Codman Yard Expansion and Improvements





<u>Codman Yard Expansion and Improvements:</u> Upgrade the yard to increase service capacity, replace outdated infrastructure, and enhance safety

- ✓ **This Week |** Crews installed precast utility vaults, reinforcing steel, and concrete for the traction power ductbanks, to provide a protected pathway for buried electrical cables from the substation to the third rail. Additionally, crews poured concrete at the traction power ductbanks under the Hillsdale St parking area in the yard. Excavated soil and debris from the project was disposed of offsite. Pipes were installed for the stormwater drainage system
- **Lookahead** | Crews will continue excavating trenches for the traction power ductbanks and install manholes under the new storage tracks