


Week in Review and Lookahead Friday, July 28, 2023

Orange Line Transformation projects, including traction power upgrades and construction at Wellington Yard continued to progress this week.





<u>Traction Power Substations</u>: Modernize the third rail power supply to reduce the risk of service disruptions; develop a power system capable of supporting additional Orange Line service

- ✓ This Week | At Oak Grove, crews tested switchgear equipment and continued installing electrical connections to the transformer. At Sullivan, crews conducted firmware updates and testing
- **Lookahead** | Crews will continue performing cable connections, electrical connection installation, and testing on the new equipment

Wellington Yard and Maintenance Facility Updates





<u>Wellington Yard:</u> Upgrade Wellington Yard to increase service capacity, replace outdated infrastructure, and enhance safety

- This Week | The contractor removed and disposed of old electrical cables, and produced as-built site drawings and closeout documentation
- **Lookahead** | Crews will continue working on punch list items and producing as-built site drawings and closeout documentation



<u>Wellington Maintenance Facility:</u> Modernize the Vehicle Maintenance Facility to improve vehicle maintenance, reduce downtime and customer wait times, provide cleaner trains, and deliver safer operations

- This Week | Work inside the vehicle maintenance facility was paused this week so that crews could support the Green Line B Branch Track Upgrades project
- Lookahead | Crews will continue working on tracks and at the electronics building