## **Orange Line Transformation**

**Construction Project Updates** 



## Week in Review and Lookahead Friday, September 29, 2023

Progress continued this week on updates to the Wellington Vehicle Maintenance Facility and Orange Line traction power substations. Check the <u>alerts page</u> to stay up to date with service changes due to Government Center Garage demolition.



## Wellington Maintenance Facility Updates





0% | 10% | 20% | 30% | 40% | 50% | 60% | 70% | 80% | 92% | 100%

**Building Upgrade** 



Power Substation

98%
Completed

92% Completed

Train Wash




<u>Wellington Maintenance Facility:</u> Modernize the Vehicle Maintenance Facility to improve vehicle maintenance, reduce downtime and customer wait times, provide cleaner trains, and deliver safer operations

- ✓ This Week | Crews worked on floor drains at tracks 12 and 13 and performed various punchlist activities
- Lookahead | Crews will work on track 12 and 13 floor drains and auxiliary power for track 19

## **Traction Power Substations**





<u>Traction Power Substations:</u> Modernize the third rail power supply to reduce the risk of service disruptions; develop a power system capable of supporting additional Orange Line service

- ✓ **This Week** | At Oak Grove, crews filled in external wall next to the duct bank, in-filled floor penetrations, and completed miscellaneous conduit and wiring
- **Lookahead** | Crews will finish work at Oak Grove and start moving equipment and tools to the Sullivan power substation