











Jan. 25, 2024

- -Ryan Jordan, Deputy Chief, **Construction Field Services**
- -Erica Baker, Sr. Dir. CEX
- -Katy Zazzera, Dep. Dir. CEX



# Track Improvement Program 2023-2024 | Timeline

		Speed Restrictions	Modeled Time Savings (mins)	Diversion Duration (days)	2	023	2024											
	Alternative Service Limits				NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	ост	NOV	DEC
Α	Harvard to Central	<b>✓</b> 1	1.7	Wknd														
В	JFK/UMass to Park St	6	2.7	EA/Wknd														
A	Oak Grove to North Station	2	1.9	EA/Wknd														
A	North Station to Kenmore, Heath, Babcock	10	4.3	9														
В	Riverside to Kenmore	20	9.2	10			ĺ											
1	North Station to Lechmere	2	1.8	14														
2	North Station to Kenmore, Heath, Babcock	15	8.7	21	-													
3	Copley to St. Mary's, Babcock, Brookline Hills	9	4.2	18	-													
4	Boston College to Kenmore	7	1.7	10	-													
5	Cleveland Circle to St. Mary's	1	0.1	6	-													
1	Oak Grove to North Station	13	1.7	6														
2	Wellington to North Station	5	4.3	9														
3	Sullivan to Back Bay	6	2.3	10														
4	Haymarket to Jackson Sq	2	1.3	4														
5	Back Bay to Forest Hills	15	4.8	11														
1	Alewife to Harvard	9	6.5	9	-													
2	Alewife to Kendall	9	4.0	16	_													
3	Harvard to Park	3	0.8	6	-													
4	Kendall/MIT to Broadway	8	3.7	6	-						<u></u> _							
5	Park to JFK/UMass	8	2.6	8														
6	Broadway to North Quincy	4	2.7	6														
7	JFK/UMass to Braintree	22	9.1	16														
1	Airport to Wonderland	12	5.3	12														
2	Bowdoin to Airport	2	0.7	Night Orders														
		191 restrictions Lifted	86.1 minutes saved	207 days of work			Toda Jan 2	25	Data as of December 11, 2023									

# Track Improvement Program | Completed Work (Surge)

## Green Line: Riverside to Kenmore, Dec. 11-20




#### **Metrics**


- ✓ 22 Speed Restrictions cleared (20 planned).
- √ ~4 min travel time improved.
- $\checkmark$  2,767 ties replaced.
- √ 4,757 ft rail replaced.
- √ 600 ft full depth track repairs
- √ 48,840 ft track resurfaced & tamped smoother ride.
- √ 8,918 ft rail thermal adjustment.
- √ 36 thermite welds.

#### Piggyback Work

- ✓ Removed speed restrictions and resumed line speed on Lechmere Viaduct between Science Park & Lechmere, both directions.
- ✓ Dozens of switch certifications completed, four switch heaters repaired, 11 ground tests performed, 50 track circuits replaced.
- ✓ Catenary EB & WB replaced near Fenway Station.
- Riverside operators' roof replaced.




GL D Branch 12.12.2023



# Track Improvement Program | Completed Work (1st portion of January Surge)

#### GL Central Tunnel, and B North Stn - Babcock Street, E North Stn - Heath Street, C & D North Stn - Kenmore Stn, Jan 3-12, 2024



#### **Metrics**

- √ 4 Speed Restrictions cleared.
- ✓ NA travel time improved.
- √ 387 ties replaced.
- √ 3,047 ft rail replaced.
- √ 400 ft full depth track repairs
- √ 1330 ft track resurfaced & tamped smoother ride.
- ✓ 2 Switch Replacements/Rehabilitations
- √ 15 thermite welds.




Boylston to Park 01.03.2024

### Piggyback Work

- ✓ Boylston & Copley roof structural repairs
- ✓ Haymarket to North Stn tunnel inspections
- Hynes stair repairs and replacements and handrails/benches restored
- New Arlington elevator sump pump installed

Boylston to Park 01.04.2024

## **Progress Metrics**





Originally Projected 191\* Speed Restrictions

## Travel Time Improvement



11 min Returned, 75 Remain



Originally Projected 86 Minutes

## Ties Replaced



3,787 Replaced, 28,015 Remain



Originally Projected 31,802 Ties for Replacement

## Feet of Rail Replaced



13,771 Replaced, 126,909 Remain



Originally Projected 140,680 ft for Replacement

# Feet of Tamping



68,250 Tamped, 156,635 Remain



Originally Projected 221,885 ft to Tamp

Orange Line

■ Red Line

Blue Line

Green Line

Remaining

Projections as of Nov. 6, 2023, Track Improvement Plan

Data date: January 19, 2024

# Track Improvement Program | Current Work (2<sup>nd</sup> portion of January Surge)

GL Central Tunnel & B North Stn - Babcock Street, E North Stn - Heath Street, C & D North Stn - Kenmore Stn, Jan 16-28, 2024

#### Planned Work:


Address 12 speed restrictions due to narrow/variable gauge, alignment, sidewear, deflection, bad ties, worn stock, cologne egg condition - including spot repairs, tie replacements, rail replacement, and ballast replacement.



Copley Square 01.18.2024

#### Proposed Piggyback Work:

Tunnel & bridge inspection, substation maintenance/electrical repairs, floor replacement, stair repairs, tunnel leak repairs, station cleaning/painting, signal upgrades, chipping/routing conduit, critical power system repairs, Park St comm room improvements.



# Track Improvement Program | Upcoming Work

#### RL Alewife to Harvard, Feb. 5 - 14, 2024

#### Planned Work:

- Address 8 speed restrictions and approximate time savings of 6.5 minutes.
- Replace special trackwork, ~1 mile of track, 6500 new brackets/spacers, 28 primary floating slabs, 60 secondary slabs, and tamping and aligning over a mile of track.
- The signal system will receive critical software upgrades to all AF track circuit modules and perform necessary testing.

#### Piggyback Work Proposed:

 Alewife, Davis, and Porter stations, maintenance and repairs will be performed such as paint, bench repairs, concrete, repairs, floor repairs, hand-rail replacement, ceiling panel removals, waste receptacle replacement, plumbing & HVAC maintenance and inspection activities.





Photo courtesy of Jeremiah Cox/SubwayNut.com



# Track Improvement Program | Upcoming Work


#### GL Copley to Babcock, Cleveland Circle and Brookline Hills, Feb. 20 - Mar 8, 2024

#### Planned Work:


- Address 11 speed restrictions and approximate time savings of 4 minutes.
- Replace special trackwork, more than 1 mile of track, ~1200 ties, and tamping and aligning about 2 miles of track.

#### Piggyback Work Proposed:

 At the stations, maintenance and repairs will be performed such as paint, bench repairs, concrete, repairs, floor repairs, stair tread replacement, hand-rail replacement, ceiling panel removals, waste receptacle replacement, plumbing & HVAC maintenance and inspection activities.



# Updated information about speed restrictions | Available at MBTA.com



# **Upcoming Community Engagement Events |** *Calendar*

### Open Houses

### Station Pop-ups

Thu., 1/25/2024, 6 – 7:30pm, Cristo Rey High School

Wed., 2/21/2024, 6:30 - 8pm, Zoom

Thu., 3/7/2024, 6:30 - 8pm, Zoom

Thu., 4/11/2024, 6 - 7:30pm, Boston Public Library

Tue., 5/14/2024, 6 - 7:30pm, Mattapan Public Library

Mon., 8/19/2024, 6 - 7:30pm, English High School

Tue., 9/17/2024, 6:30 - 8pm, Zoom

Friday, 2/2/2024, 6:30 – 8pm, Alewife

Saturday, 3/2/2024, 6:30 – 8pm, Airport

Station

Monday, 6/24/2024, 6:30 – 8pm, Davis

**Square Station** 

Tuesday, 7/23/2024, 6:30 - 8pm, Malden

**Center Station** 

Interpretation services will be made available in American Sign Language, Haitian Creole, Spanish, Vietnamese, Chinese, and Cape Verdean Creole. Additional languages are available upon request.

## MBTA Diversion Communications

# Erica Baker

Senior Director Customer Marketing, Customer and Employee Experience

# Kathryn Zazzera

Deputy Director Capital Coordination, Customer and Employee Experience



# MBTA Diversion Communications | Communicating to Riders

- T alerts email digest
- Physical and digital in-station signage
- Riders' guides
- Transit Ambassadors
- Social media content
- In-station and on-vehicle audio announcements

# MBTA Diversion Communications | Communicating to Riders in Transit

#### **Station Advisory**



#### **Alternative Service**



#### **Shuttle Directional Sign**





**Triptychs In-station** 

Pre-fare screens instation



# Information klosks E-ink outside of stations







#### **Countdown clocks**



13

# MBTA Diversion Communications | Improvements to Navigation


### Permanent breadcrumbs.









# MBTA Diversion Communications | Communicating GL Surge to Riders













## MBTA Diversion Communications | Communicating RL Surge to Riders





## MBTA Diversion Communications | Communicating to Employees

- TSTOP and TCOMMS
- Transit Ambassadors
- Call Center
- Bi-weekly coordination call



# Questions




# Previous Board TIP Updates



# Track Improvement Program | Completed Work (Weekend and Early Access)

## Red Line & Orange Line Weekend & Early Access

- Harvard to Central: Nov 4 5
- Oak Grove to North Station: Nov 7 12
- JFK/UMass to Park St: Nov 14 19



#### Metrics

#### **Red Line**

- √ 10 Speed Restrictions cleared (7 planned)
- √ ~6 minutes travel time improved
- √ 146 ties replaced
- √ 2,202 feet rail replaced
- √ 6,305 feet of tamping

#### Orange Line

- ✓ 2 Speed Restrictions cleared
- √ ~1 minute travel time improved,
  NB
- √ 425 ties replaced
- √ 2,050 feet of tamping

OL Oak Grove to North Station






RL Park to JFK/UMass

# Track Improvement Program | Completed Work (Surge)

## Green Line Surge: North Station to Kenmore, Heath, Babcock, Nov. 27 - Dec.5




#### Metrics

- ✓ 12 Speed Restrictions cleared (10 planned)
- ✓ 530 feet full depth track reconstruction
- √ 3765 feet rail replaced
- √ 6725 feet rail tamping
- √ 62 Ties replaced
- √ 785 Plates swapped & regauged

#### Piggyback Work

- Critical tunnel structural repairs
- Hynes floor & stairs repaired
- Replaced some catenary sections
- Installed add'l E-ink signs
- Conducted tunnel inspections
- Inspected station overhead locations and stairs.
- Completed signal system cable, switches & junction boxes work
- Lechmere Viaduct Early Access





Station Upgrades

