


GM's Report to the Board


Phil Eng, MBTA General Manager and CEO November 20, 2025

Green Line Train Protection System Timeline | FIRST 16 YEARS



GLTPS Delivering Meaningful Results | NEXT 16 MONTHS

"New way of doing business"



Summary: Green Line Train Protection System

Ryan D. Coholan, Chief Operating Officer
Sam Zhou, Chief Engineer and AGM
Alicia Gomes, Executive Director Green Line Operations

Green Line Train Protection System (GLTPS) Project

Update, Nov. 20, 2025



Wayside Status


Wayside installation:

The project aligned resources to prioritize 2/3 of anchors in the areas with signal power:

- ✓ D-branch (Riverside to Fenway Portal): complete
- ✓ GLX (North Station Portal to Medford/ Tufts/ Union): complete
- □ Central Tunnel (All branch portals to North Station Portal): on-track, surge planned 12/8-22

Completed Work in 2025:

- ✓ Anchor and power supply installations = 801 ea.
- ✓ Messenger Wire = 66,580 feet
- ✓ Cable = 157,150 feet
- ✓ Power terminations = 505 each
- ✓ CIH connections = 10 each
- ✓ PICO Testing = 214 anchors tested and passed




End of Year (2025)



Project is on-target to install and power Riverside to Medford/Union Sq as discussed in September

Installation of equipment on B, C, and E branches are planned for Spring 2026 (~476 anchors)



Project Status

GLTPS2 Anchor Tracking (In Progress)





(C)	CARTO	@ (OpenStreetMap	contributors
\mathbf{e}	CAILLO		openou ceunap	CONTRIBUTORS

S CARTO, S Openior certain contributors		
Step	Estimated Anchors	Next Steps
Other	Anchor estimated	Piper
Step 0	Anchor not installed	Piper
Step OR	Anchor installed but needs to be replaced	Piper
Step 1	Anchor bracket installed and power supply installed	Piper
Step 2	Anchor and power supply installed, cable installed	OPD
Step 3	Anchor power provisions complete, but not powered	HNTB
Step 4	Anchor powered	Piper
Stop 5	Anchor passed PICO	-

Project Status

GLTPS2 Anchor Tracking (In Progress)

Last Updated: 11-16-2025 6 PM



Close-up plot locates all wayside anchor placements.



Carborne Status

- 2 vehicles will be instrumented with GLTPS in Dec 2025
- Testing commences Dec 2025
- Data collection/ calibration/ installation will commence in Jan 2026
- Phase 1 operational summer 2026



- GLX wayside equipment installed
- Carborne and system design defined

Central tunnel wayside equipment installed

Carborne pilot kits installed

Jan 2026

- Delivery of equipment for 42 T7 and T8 cars
- Ready for data collection and system calibration

Choose Transit: Full T Ahead



Equipment Installations





Enclosures that house the processors for GLTPS, being manufactured by Martin International Enclosures located in Seabrook, New Hampshire.

Materials delivery – ahead of schedule.

Equipment Installations







Protecting Our Employees and Riders



















Capitalizing on Diversions |

Piggyback Work to Improve State of Good Repair

"New way of doing business"

- Platform work at Riverside
- Trackwork between Woodland and Riverside
- Tunnel inspections near Fenway Portal
- Power maintenance repairs,
- Test and inspect signal infrastructure
- Repair fiber-optic cable between Brookline Village and Beaconsfield
- Trackwork on the Eastbound track between Woodland and Grove Street near Riverside.
- Platform repairs at Reservoir and Riverside Stations,
- Punchlist items at Chestnut Hill and Eliot from the accessibility work performed in 2024,
- Inspect the Park Drive bridge near Fenway station and the Green Line Tunnel near Fenway Portal,
- Roof work at a building near Newton Centre
- Trackwork between Chicken Farm Crossing and Riverside installing stringer and replacing ~11,000 ft of rail.
- Vegetation removal throughout the D Branch.

- Inspect and replace cross-arms and catenary between Riverside and Chicken Farm Crossing.
- Test and repair cables between Brookline Village and Brookline Hills.
- General maintenance/repairs at all stations with a special focus on tactile and concrete repairs at Newton Center and Newton Highlands.
- Bridge Inspections at stations within the diversion area and inspect Retaining Walls along the D Branch.
- Deep clean all impacted stations.
- Repairs to the Inbound and Outbound stairs at Reservoir station.
- Culvert Inspections.
- Remove graffiti on fencing and retaining walls throughout the Medford/Tufts branch.
- Tunnel inspections between Haymarket and the North Station Portal
- Bridge inspections between East Somerville and Medford/Tufts.



24-hr Around-the-Clock Bridge Work















Replacing 2 Furnace Brook Bridges in 3 Days during Recent Red Line Diversion





Completed

- Replaced 2Furnace BrookBridges
- In 3 Days:Recent Red LineDiversion

Finished Bridges


South Station's New Fare Gates Open December











Rising MBTA Brand Leads to Mutually Beneficial Partnerships

MBTA's TNC

Transit Navigation Crew Contributes to Local APTA Conference Success







Recognition for Extraordinary Contributions to Public Service



EUGENE H. ROONEY, JR. PUBLIC SERVICE AWARD



MBTA Policy, Strategy and Oversight Team: Landon Acriche, Patrick Brennan, Shiney James

Recognition for Extraordinary Contributions to Public Service



Manuel Carballo Governor's Award for Excellence in Public Service



MBTA Light Rail Leadership Team: Erik Beiser, Kevin Connolly, Alicia Hadley, Edwin Louis

Recognition for Extraordinary Contributions to Public Service



COMMONWEALTH EQUITY IN GOVERNANCE AWARD



MBTA Better Bus Aseem Deodhar, Melissa Dullea, Ed Luna, Olivia Mobayed, Marcela Moreno, Network Phase 1 Team Tom Quattromani, Rebecca Wolfson, Ben Silverstein

Focused Act of Kindness




~3800 pounds of food.

~17 MBTA locations.

=3165 meals.

=350 Thanksgiving pantry orders.



Helping families & children experiencing homelessness, men's shelter and drop-in center.







Thank You. Questions?