



COO Remarks


October 31, 2016



Weekly Reliability









Emergency Evacuation Drill

- ➤ On Saturday, 10/29/2016, MassDOT Security & Emergency Management held a safety evacuation drill at Alewife Participants included:
 - MBTA Operations/Safety/TPD
 - Cambridge/Somerville/Arlington Fire
- ➤ The Scenario centered on Red Line train evacuation in the tunnel with smoke/fire onboard
 - 50+ volunteers portrayed passengers;
 some with disabilities and assigned injuries
 - The evacuation went through the tunnel to an emergency exit to ensure effective procedures
- ➤ The drill focused on interagency communications, incident command, mass search and rescue







New Bus Procurement: 40 and 60 Foot Buses





150 40' Hybrid Diesel Electric Buses 175 40' CNG Buses


44 60'Compressed Natural Gas Buses

- 8 Hybrids buses and 3 CNG buses have been put into service.
- To date 14 Hybrids buses and 7 CNG buses have been delivered to Boston
- All new 40 foot buses are anticipated to be in service by September 2017
- All new 60 foot buses are anticipated to be in service by May 2017



Operator Protective Door

- The first of our new buses with the operators protective door is expected to be delivered next week and will enter service in approximately two weeks.
- This is a full door that can be partially opened (top half) or fully closed.





Operations Winter Preparedness

October 31, 2016



Winter Resiliency Phase 2

RED LINE	Projected as of 10/23/16	Actual
3 rd Rail / Replacement (Quincy Adams- Braintree Branch, Ashmont Branch)	56%	60%
Heater Element Replacement	59%	59%
Heater Element Infrastructure	65%	55%
Signal Trough	81%	82%
Station Track Replacement	50%	51%
Running Rail: Ashmont Clayton Curve	47%	47%





Infrastructure

	Projected as of 10/23/16	Actual
Snow Fencing	80%	95%
Switch Covers	50%	50%
Third rail, Switch and Trip Heater audits	25%	60%
Winter Supplies (shovels, salt, sand etc)	70%	80%
Installing Clearing Stakes (fire hydrants and other critical locations)	80%	90%
Emergency Snow Removal Contracts	100%	100%



Switch without cover



Switch with cover



Vehicles

NON-REVENUE	Projected as of 10/23/16	Actual	
Winter Equipment Preparation (Plow Trucks, Rail Borne Equipment, Snow Blowers etc.)	50%	30%	
Refurbishment of Jet Blower	50%	50%	

REVENUE	Projected	Actual
Spare Traction Motors	70%	95%
Car Equipment Preparations & Inspections	66%	66%
Installation of Snow Plows	50%	75%
Anti-Icing Equipment Preparation	50%	50%









Management

PLANNING	Projected as of 10/23/16	Actual	
Revise Snow & Ice Operations Plan	95%	85%	
Transportation Partner Outreach (expanding Twitter Outreach)	50%	50%	

TRAINING AND EXERCISES	Projected	Actual	
Equipment Deployment Drill	75%	60%	
Storm Desk and Field Coordinator Training	50%	50%	

