



# GREEN LINE EXTENSION PROJECT



**massDOT**  
Massachusetts Department of Transportation



October 16, 2017  
MBTA Fiscal & Management Control Board

# GLX Program Update

---

- Schedule Update
- DB Selection Details and Sequence

# Project Schedule Highlights

**-DRAFT-**

- |                                             |                  |
|---------------------------------------------|------------------|
| 1. Design Build Proposals Due               | 9/28/17 (actual) |
| 2. Bid Price Opening                        | 11/17/17         |
| 3. Notice to Proceed to Design Build Entity | 12/11/17         |
| 4. Project Completion                       | 12/10/21         |



# GLX Design Build Procurement

- Design-Build proposals submitted by 3 competing teams on September 28, 2017
- Technical evaluation of base scope currently underway (does not include evaluation of additive options or price offering)
- Evaluation of additive options (if any) to occur subsequent to technical evaluation (early November)
- Price opening (for base scope and additive options) to occur on November 17, 2018

# GLX Design Build Procurement

- Additive Options
  - Must not adversely impact either affordability limit (\$1.319Bn) or overall project schedule
  - Must be added back to scope in following order:
    1. Station Canopies
    2. Additional Elevators
    3. Station Art Program
    4. Community Path Connection at Chester St
    5. Community Path connection (East Somerville to Lechmere)
    6. Enhanced Vehicle Maintenance Facility



# GREEN LINE EXTENSION PROJECT



**massDOT**  
Massachusetts Department of Transportation

