

Building a better T.

# E Branch 28-Day Full Access Track & Intersection Upgrades



## Weekly Roll-Up Summary | August 15 - 21, 2020

### MOVING THE NEEDLE | WORK ACCOMPLISHED

During our third week, crews completed **intersection upgrades** at **Ruggles St**, **Parker St** and the **Fire Department**. Crews continued track replacement and began paving along **South Huntington Ave**. [▶ See Video](#)



**Track Replaced  
6,500 ft Completed**

500 In-progress    0 Scheduled



**93% | 7,000 feet**

- Mitigate risk of unplanned service disruptions and improve travel times



**Intersections Upgraded  
5 Completed**

2 In-progress    0 Scheduled



**71% | 7 Locations**

- Improve safety and comfort for riders, bicyclists, drivers, and pedestrians



## KEEPING CONNECTED | WITH RIDERS & THE COMMUNITY

### Alternative Service | Shuttle Buses and Free Route #39



Free #39 Bus Huntington Ave



Huntington Ave Shuttle Bus



Passengers Riding #39 Bus along South Huntington Ave



**Moderate**  
Average 8-10  
Riders per-bus

**3-5 Min**  
Peak  
Headway

**High**  
Traffic @  
S. Huntington Ave

**Low**  
Traffic @  
Huntington Ave

### Engagement | Customers & Communities

  
**25/25**  
Emails Addressed  
[GLT@mbta.com](mailto:GLT@mbta.com)

  
**2/2**  
Noise Hotline Calls  
(508) 676-3517

#### Minimizing Impacts to the Community

- Limiting vehicle idling
- Completing work quickly to move out of areas
- **Noise Hotline** | (508) 676-3517 | available 24/7

#### Caring for our Customers & Communities

- Police officers to assist with pedestrians & safety
- Smoother ride will result from improvements
- Responding quickly to emails from customers ([GLT@mbta.com](mailto:GLT@mbta.com))
- Communicating progression of work at [mbta.com/greenlineE](https://mbta.com/greenlineE)



## LOOKAHEAD | THIS WEEKEND AND BEYOND



#### This weekend, crews will focus in the following areas:

- The intersection at **Huntington Ave & South Huntington Ave** is underway and will continue until Tuesday, August 25
- **Evan's Way** construction will be completed Sunday August 23

Upcoming Work Location	August 2020							
	21 F	22 S	23 S	24 M	25 T	26 W	27 T	28 F
Evans Way								
Huntington Ave/S. Huntington Ave (Curve)								
General Work: Tamping & Alignment								