

Green Line Transformation

Construction Project Updates



Week in Review and Lookahead

Friday, October 14, 2022

Work on our 2nd D Branch full access closure is nearly complete, and **service will resume this Monday, October 17**. Crews have been able to replace 2,000 feet of track and two pedestrian crossings at Waban Station, while GLTPS equipment installation continues along the branch. The final closure on the D Branch is scheduled for Saturday, October 22 to Sunday, October 30



Green Line Train Protection and Track Upgrades



B Branch: June 20 - July 1



C Branch: July 11 - 22



E Branch: August 6 - 21



D Branch: Sep. 24 - Oct. 30

0%

10%

20%

30%

40%

50%

62%

70%

80%

90%

100%

GLTPS Wayside Equipment Installation



62% Completed

Track Replacement



62% Completed

Pedestrian Crossing Upgrades



66% Completed

[Green Line Train Protection and Track Upgrades:](#) From June through October, we'll complete over 10,000 feet of track upgrades on the B, C, D, and E branches alongside work on the [Green Line Train Protection System \(GLTPS\)](#)

- ✓ **This Week** | Crews installed wayside equipment for the Green Line Train Protection System (GLTPS), and installed new track and pedestrian crossings near Waban Station
- **Lookahead** | Construction activities will be completed over the weekend, and test trains will run through the area to confirm that the D Branch is ready to return to service on Monday, October 17