Red Line Transformation

Construction Project Updates





Week in Review and Lookahead Friday, October 21, 2022

This weekend, shuttle buses will replace Red Line service between JFK/UMass and Ashmont to allow work on track and signals. These upgrades will help accelerate improvements to the Red Line Signal Upgrades project. Read below for the latest updates



Signal Upgrade





<u>Signal Upgrade:</u> Increasing capacity, through reducing headways with modernized signals.

- ✓ **This Week** | Crews completed a diversion over the weekend to prepare signals and power equipment in the Alewife area for the future Alewife Crossover Replacement project. Signal testing at Downtown Crossing, Central, Park St., and Harvard. At Quincy Adams crews continued the installation of new electrical racks and wiring at the existing and temporary signal houses
- **Lookahead** | This weekend, October 22 23, shuttles will replace Red Line service for work on track and signals. Crews will conduct signal power upgrades at the new Ashmont signal house

Cabot Yard and Maintenance Facility Updates





0% 10% 20% 30 34% 40% 50% 60% 70% 80% 90% 100%

32,500 Feet of Track



35% Completed 50 Units of Special Track



34% Completed

Traction Power & Signals



32% Completed

<u>Cabot Yard:</u> Upgrade the Yard to increase service capacity, replace outdated infrastructure, and enhance safety.



0% | 10% | 20% | 30% | 40% | 50% | 60% | 70% | 80% | 90% | 100%

Building Upgrade



30% Completed

Power Substation



25%Completed

Car Wash



20% Completed

Maintenance Bays



30%Completed

<u>Cabot Maintenance Facility:</u> Modernize the Vehicle Maintenance Facility to improve vehicle maintenance; reducing rider wait times, provide cleaner cars, and deliver safer operations