Red Line Transformation

Construction Project Updates



Week in Review and Lookahead Friday, May 26, 2023

Shuttle buses replace **Red Line service** between JFK/UMass and North Quincy from 8:45 PM to end of service May 30 - June 1 for rail and tie replacement work. Shuttle buses will also replace Red Line service between JFK/UMass and North Quincy from 8:45 PM to end of service the weeks of June 5 - June 8 for rail and tie replacement work



Signal Upgrades





0% | 10% | 20% | 30% | 40% | 50% <mark>55% </mark>50% | 70% | 80% | 90% | 100%

Complete

Testing and Cutover
Complete

In design and fabrication

<u>Signal Upgrades:</u> Increase safety and reliability with modernized signals

✓ **This Week |** Work on the Signal Upgrades project is currently on hold until further notice due to prioritization of other work and MBTA ROW access constraints

Codman Yard Expansion and Improvements





<u>Codman Yard Expansion and Improvements:</u> Upgrade the yard to increase service capacity, replace outdated infrastructure, and enhance safety

- ✓ **This Week** | Crews installed precast utility vaults, reinforcing steel and concrete for the traction power ductbanks to provide a protected pathway for buried electrical cables from the substation to the third rail. Additionally, excess soil from the project was trucked offsite for disposal
- **Lookahead** | Crews will excavate trenches for installation of traction power ductbanks under the new storage tracks