

Week in Review and Lookahead

Friday, June 23, 2023

Shuttle buses replace [Red Line service](#) between JFK/UMass and North Quincy for tie replacement from 8:45 PM to end of service from Monday, June 26 – Thursday, June 29.



Codman Yard Expansion and Improvements



[Codman Yard Expansion and Improvements](#): Upgrade the yard to increase service capacity, replace outdated infrastructure, and enhance safety

- ✓ **This Week** | Crews set precast utility vaults, tied rebar, and poured concrete for the traction power ductbanks. The duct banks protect electrical conduit from the substation to the third rail
- **Lookahead** | Crews will continue to excavate trenches for installation of traction power ductbanks and install utility vaults under the new storage track location

Cabot Yard and Maintenance Facility Updates



32,500 Feet of Track



35%
Completed

50 Units of Special Track



34%
Completed

Traction Power & Signals



32%
Completed

Cabot Yard: Upgrade Cabot Yard to increase service capacity, replace outdated infrastructure, and enhance safety.

- ✓ **This Week** | The engineer of record continued developing as-builts (site drawings) for the existing ductbanks based on previous test pit inspections
- **Lookahead** | The engineer of record will continue developing drawings, coordinating locations of existing and proposed traction power ductbanks for use by the contractor. The contractor is mobilized on site and will start ductbank layout, saw cutting, and excavation