

Week in Review and Lookahead

Friday, July 7, 2023

On the [Red Line](#), shuttle buses will replace service while crews complete rail and tie replacement from JFK/UMass to North Quincy from 8:45 PM to the end of service, Tuesday, July 11 – Thursday, July 13, and Thursday, July 20.



Codman Yard Expansion and Improvements



[Codman Yard Expansion and Improvements](#): Upgrade the yard to increase service capacity, replace outdated infrastructure, and enhance safety

- ✓ **This Week** | Crews installed precast utility vaults, reinforcing steel and concrete for the traction power ductbanks that provide a protected pathway for underground electrical conduit from the substation to the electrified third rail
- **Lookahead** | Crews will continue to excavate trenches for installation of traction power ductbanks and install utility vaults under the new train storage tracks

Cabot Yard and Maintenance Facility Updates



32,500 Feet of Track



35%
Completed

50 Units of Special Track



34%
Completed

Traction Power & Signals



32%
Completed

Cabot Yard: Upgrade Cabot Yard to increase service capacity, replace outdated infrastructure, and enhance safety.

- ✓ **This Week** | The engineer of record continued developing as-built site drawings for the existing ductbanks based on previous test pit inspections
- **Lookahead** | The engineer of record will continue developing drawings, coordinating locations of existing and proposed traction power ductbanks for use by the contractor during installation of the new infrastructure