

Week in Review and Lookahead Friday, July 21, 2023

Shuttles replace <u>Red Line</u> service between Quincy Center and Braintree this weekend, Saturday, July 22 – Sunday, July 23, for track and tie replacement.



08

Codman Yard Expansion and Improvements



<u>Codman Yard Expansion and Improvements:</u> Upgrade the yard to increase service capacity, replace outdated infrastructure, and enhance safety

- ✓ This Week | Crews excavated, formed, and prepared for placement of traction power duct banks. Crews also worked on plumbing in the MBTA trailers, screened soils for offsite disposal, and prepared for weekend work to upgrade the transformer
- **Lookahead** | Crews will continue to excavate trenches for installation of traction power duct banks, install utility vaults under the new train storage tracks, and screen and haul soil offsite

Cabot Yard and Maintenance Facility Updates $\widehat{\mathbf{T}}$ 34% 10% 50% 70% 100% 0% 10% 20% 30 60% 80% 90% 32,500 Feet of Track 50 Units of Special Track **Traction Power & Signals** 35% 34% 32% Completed Completed Completed

<u>Cabot Yard:</u> Upgrade Cabot Yard to increase service capacity, replace outdated infrastructure, and enhance safety.

- ✓ This Week | The engineer of record continued developing as-built site drawings for the existing duct banks based on previous test pit inspections
- **Lookahead** | The engineer of record will continue developing drawings, coordinating locations of existing and proposed traction power duct banks for use by the contractor during installation of the new infrastructure