Green Line Transformation Construction Project Updates



Week in Review and Lookahead Friday, September 29, 2023

Work on utility relocation around Symphony Station continued to progress this week. Check the Green Line **alerts page** to stay up to date on changes to service due to work on Route 28 Squires Bridge and Government Center Garage demolition.



Symphony Station Accessibility Improvements





 Utility Relocation Work
 Station Accessibility Improvements

 0%
 10%
 19%
 30%
 40%
 50%
 60%
 70%
 80%
 90%
 100%

Excavation and Duct Bank Installation

24% Completed **Utility Relocation**



<u>Symphony Station Accessibility Improvements:</u> Work to relocate utilities around Symphony Station in advance of work on accessibility upgrades

- ✓ **This Week** | Crews completed connecting new water line to Horticultural Hall and paved sidewalk. Work continued on Eversource duct bank and 16" water line relocation, and crews began working on 10" steam pipe relocation
- Lookahead | Work on Eversource duct bank and relocation of 16" water line and 10" steam pipe will
 continue