









Track Improvement Program Update December 2023

Surge Management Team



Track Improvement Program 2023-2024 | Timeline

restrictions

Lifted

minutes


days

Dec 13

		Speed Restrictions	Modeled Time Savings (mins)	Diversion Duration (days)	_ 2	023	2024											
	Alternative Service Limits				NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	ост	NOV	DEC
Α	Harvard to Central	1	1.7	Wknd														
В	JFK/UMass to Park St	6	2.7	EA/Wknd														
A	Oak Grove to North Station	2	1.9	EA/Wknd	8													
A	North Station to Kenmore, Heath, Babcock	10	4.3	9														
В	Riverside to Kenmore	20	9.2	10														
1	North Station to Lechmere	2	1.8	14														
2	North Station to Kenmore, Heath, Babcock	15	8.7	21														
3	Copley to St. Mary's, Babcock, Brookline Hills	9	4.2	18														
4	Boston College to Kenmore	7	1.7	10		1												
5	Cleveland Circle to St. Mary's	1	0.1	6														
1	Oak Grove to North Station	13	1.7	6														
2	Wellington to North Station	5	4.3	9														
	Sullivan to Back Bay	6	2.3	10		1												
4	Haymarket to Jackson Sq	2	1.3	4														
	Back Bayto Forest Hills	15	4.8	11														
1	Ale wife to Harvard	9	6.5	9														
2	Ale wife to Kendall	9	4.0	16		[
3	Harvard to Park	3	0.8	6														
4	Kendall/MIT to Broadway	8	3.7	6														
5	Park to JFK/UMass	8	2.6	8														
6	Broadwayto North Quincy	4	2.7	6														
7	JFK/UMass to Braintree	22	9.1	16														
1	Airport to Wonderland	12	5.3	12														
2	Bowdoin to Airport	2	0.7	Night Orders														

Data as of December 11, 2023

Progress Metrics




1. 191 Speed restrictions that were in place as of November 6

Draft for Discussion & Policy Purposes Only Data date: December 12, 2023

Track Improvement Program | Completed Work (Weekend and Early Access)

Red Line & Orange Line Weekend & Early Access

- Harvard to Central: Nov 4 5
- Oak Grove to North Station: Nov 7 12
- JFK/UMass to Park St: Nov 14 19



Metrics

Red Line

- √ 10 Speed Restrictions cleared
- √ ~6 minutes travel time improved
- √ 146 ties replaced
- √ 2,202 feet rail replaced
- √ 6,305 feet of tamping

Orange Line

- ✓ 2 Speed Restrictions cleared
- √ ~1 minute travel time improved, NB
- √ 425 ties replaced
- √ 2,050 feet of tamping

OL Oak Grove to North Station






RL Park to JFK/UMass

Track Improvement Program | Completed Work (Surge)

Green Line Surge: North Station to Kenmore, Heath, Babcock, Nov. 27 - Dec.5




Metrics

- √ 12 Speed Restrictions cleared
- √ 530 feet full depth track reconstruction
- √ 3765 feet rail replaced
- √ 6725 feet rail tamping
- √ 62 Ties replaced
- √ 785 Plates swapped & regauged

Piggyback Work

- Critical tunnel structural repairs
- Hynes floor & stairs repaired
- Replaced some catenary sections
- Installed add'l E-ink signs
- Conducted tunnel inspections
- Inspected station overhead locations and stairs.
- Completed signal system cable, switches & junction boxes work
- Lechmere Viaduct Early Access





Station Upgrades



Track Improvement Program | Current/Upcoming Work


Green Line: Riverside to Kenmore, Dec. 11-20

Replace rail, ties and ballast to address 20 speed restrictions.


Maintenance track work in the Riverside Yard, welding near Elliot Station and dragging stringers between Fenway and Longwood.


Piggyback

- Riverside Operators' Roof Replacement
- Switch Certification and Heater Repairs (Signals)
- Fenway Portal OCS Replacement (Power)
- Station Maintenance, Repairs, Lighting Replacement and Cleaning
- Coordinate with MassDOT while they repair the underside of the Rte 9 bridge



More updated information on latest speed restrictions available at MBTA.com





Questions

