



#### **COO Remarks**


**November 28, 2016** 



# **Weekly Reliability**









#### **Overnight Bus Service Survey Update**

- Version in 8 languages now available online at www.mbta.com/nightbus
- As of Friday, November 25, 6000 people have responded online
- Our partners are making the survey available on paper in all of the languages
- The survey will be available through December 16, 2016
- The results will be reported to the FMCB in January 2017



## **Operations Winter Preparedness**

**November 28, 2016** 



## **Winter Resiliency Phase 2**

	Projected as of 11/28/16	Actual
3 <sup>rd</sup> Rail / Replacement (Quincy Adams- Braintree Branch, Ashmont Branch)	56%	65%
Heater Element Replacement	59%	60%
Heater Element Infrastructure	65%	54%
Signal Trough	81%	82%
Station Track Replacement	50%	51%
Running Rail: Ashmont Clayton Curve	47%	47%





#### **Infrastructure**

	Projected as of 11/28/16	Actual
Snow Fencing	90%	95%
Switch Covers	90%	95%
Third rail, Switch and Trip Heater audits	90%	100%
Winter Supplies (shovels, salt, sand etc)	90%	100%
Installing Clearing Stakes (fire hydrants and other critical locations)	90%	90%
Emergency Snow Removal Contracts	100%	100%



Switch without cover



Switch with cover



### **Vehicles**

NON-REVENUE	Projected as of 11/28/16	Actual	
Winter Equipment Preparation (Plow Trucks, Rail Borne Equipment, Snow Blowers etc.)	90%	80%	
Refurbishment of Jet Blower	90%	90%	

REVENUE	Projected	Actual	
Spare Traction Motors	100%	100%	
Car Equipment Preparations & Inspections	95%	95%	
Installation of Snow Plows	90%	95%	
Anti-Icing Equipment Preparation	95%	100%	









## Management

PLANNING	Projected as of 11/28/16	Actual
Revise Snow & Ice Operations Plan	100%	100%
Transportation Partner Outreach (expanding Twitter Outreach)	90%	90%

TRAINING AND EXERCISES	Projected	Actual	
Equipment Deployment Drill 12/2/16	90%	80%	
Storm Desk and Field Coordinator Training 11/21 & 11/22	100%	100%	

