

Green Line Transformation

Construction Project Updates



Week in Review and Lookahead

Friday, August 26, 2022

Green Line Train Protection and Track Upgrades

have been completed on the E Branch, which will enhance the reliability of Green Line service. Work on the D Branch will take place later this fall, with three nine-day closures in September and October.



Green Line Train Protection and Track Upgrades



E Branch Train Protection and Track Upgrades Complete!



GLTPS Wayside Equipment Installation



100% Completed

Track Replacement



100% Completed

Special Track Replacement



100% Completed

Green Line Train Protection and Track Upgrades: From June through October, we'll complete over 10,000 feet of track upgrades on the B, C, D, and E branches alongside work on the Green Line Train Protection System (GLTPS)

- ✓ **This Week** | Work was successfully completed on E Branch train protection and track upgrades, and **service returned on Sunday, August 21, a day early**. Additionally, crews took advantage of the closure of the Medford branch of the Green Line Extension to work on the catenary power lines across Lechmere Viaduct, which will allow for the removal of a speed restriction across the viaduct
- **Lookahead** | Crews will continue working on the Lechmere Viaduct catenary power lines