



GREEN LINE EXTENSION PROJECT



massDOT
Massachusetts Department of Transportation



June 19, 2017 Joint Meeting
MassDOT Board and
MBTA Fiscal & Management Control Board

GLX Program Update

- Schedule Update
- FTA Engagement
- GLX Public Outreach

Project Schedule Highlights

-DRAFT-

1. Federal Transit Administration (FTA) Risk Refresh 1/25/17 -1/26/17 (Actual)
2. Issue Draft Request for Proposals for DB Shortlist 3/15/17 (Actual)
3. Hold One-on-Ones 3/28/17 – 5/10/17 (Actual)
4. Issue Final RFP 5/23/17 (Actual)
5. Alternative Technical Concept (ATC) Process 5/30/17 – 8/9/17
6. FTA Finance Plan Submission 6/5/17 (Actual)
7. Design Build Proposals Due 9/28/17
8. Bid Opening/Select Design Build Entity 11/28/17
9. Notice to Proceed to Design Build Entity 2/9/18
10. Project Completion 12/10/21

GLX FTA Engagement

- Finance Plan submitted to FTA on June 5, 2017
- Application for Federal CMAQ funds submitted May 31, 2017
- Anticipate access to Federal CMAQ funds July 1, 2017
- Federal FY17 budget, which included \$150M for GLX was signed into law on May 5, 2017
 - To date, \$400M of FTA's \$996M has been appropriated (source of funds is 2015 Full Funding Grant Agreement)

GLX Public Outreach

- Contact the project
 - GLX Email: info@glxinfo.com
 - GLX Hotline: 1-855-GLX-INFO (24/7 coverage)
- Email blasts and GLX website updates (ongoing)
- Website address: greenlineextension.eot.state.ma.us
- Both targeted and broader audience community meetings
- GLX Construction Task Force to form closer to DB Construction

GLX Public Outreach

- **GLX Medford Public Meeting**

June 21, 2017 6:00 to 7:30 PM

Medford City Hall Council Chambers

85 George P Hassett Dr, Medford, MA

- **GLX Somerville Public Meeting**

Date To Be Determined


Somerville High School Auditorium

81 Highland Ave, Somerville, MA



GLX Public Outreach

Mass.gov

 Massachusetts Bay Transportation Authority

massDOT
Massachusetts Department of Transportation

Home About This Project Project Documents

GLX Green Line Extension

▶ PROJECT UPDATES

The GLX Project regularly gives updates to the MassDOT Board of Directors and the MBTA Fiscal & Management Control Board (FMCB). To view the GLX presentation materials shared with these boards please visit the [Fiscal and Management Control Board](#) page of the MBTA website.

May 26, 2017

Starting the week of **June 5, 2017** and over the course of approximately **two weeks**, contractors for the GLX Project will begin performing environmental subsurface exploration work to support the project. **The work hours will be limited to weekdays from approximately 7 AM to 4 PM.**

▶ UPCOMING MEETINGS

GLX Medford Public Meeting
June 21, 2017 6:00 to 7:30 PM

General Update on Project & Early Works Construction in Medford
Medford City Hall Council Chambers
85 George P Hassett Dr, Medford, MA

GLX Somerville Public Meeting
Date To Be Determined

General Update on Project & Early Works Construction in Somerville
Somerville, MA





GREEN LINE EXTENSION PROJECT



massDOT
Massachusetts Department of Transportation

